

Ashworth 2

ISG

Site newsletter

February 2015 (visit our project website at www.isgplc.com/ashworthbuilding)

Progress so far.....

We are now on week 21 of the 32 week phase one part of this project. The contract is on programme and on target to meet the initial handover date on the 1st of May.

The installation of the new windows has been completed, and work is progressing internally. We are now beginning to build the interior of the space back up.

Partitions have been erected to form the new office and laboratory spaces and the installation of the new mechanical and electrical systems is ongoing. As this progresses the team are prepping the areas to allow decoration works to commence.

We have had our first visit from the Considerate Constructors Scheme. The site scored as "Very Good" or "Excellent" in each of the five categories.

Some of our site photography is below to show the various stages that have been covered so far.



Our team

Site Manager



Stuart Coutts

stuart.coutts@isgplc.com

07964 645 164

Senior Contracts Manager



Allan Currie

Allan.currie@isgplc.com

07581 164 045

Senior Surveyor



Nik Sturrock

Nik.sturrock@isgplc.com

07725 705 772

For further information or to discuss how we could help your project please call us on 0141 447 0300