# **News Bulletin**



Issue 7 - February 2015

## Programme Update

Since our last Bulletin was issued we have continued to make excellent progress with the works on site.



The concrete frame to the Art Building has commenced with the walls and columns from the lower ground to ground floor constructed and the ground floor slab support deck and reinforcement installed in preparation for a concrete pour this Saturday 14<sup>th</sup> February.

The substructure works to the pool and fitness areas has also progressed well and we anticipate the majority of the earth removal from site being completed within the next 3 to 4 weeks which will result in a significant reduction in vehicle movements on the local roads.





#### **Next 4 Weeks**

Over the course of the next 4 weeks we will be progressing with the construction of the concrete frame to the Art Block.

The concrete structure to the Fitness block will also be progressing with the walls, columns and reinforced slab being constructed.

The sub structure works to the swimming pool area will also be nearing completion which will allow the swimming pool structure to commence.



#### Community

As highlighted in our last bulletin we have now arranged the following events to take place:

Bike Safety Event – 14<sup>th</sup> March 2015



This event will be jointly run by ISG and our sub structure contactor 'Keltbray' and is open to people of all ages within the local area to get involved.

It will be a fun packed event where you and will have an opportunity to sit inside a construction vehicle, gain some valuable knowledge and most importantly, have a good time.

The Metropolitan police will be at hand with their bicycles and will be giving out information about the hidden dangers and blind spots when cycling in and around construction vehicles and other traffic.

There will also be an opportunity to get your cycle registered with the police where you will be given a unique identification code.

In the unfortunate event that your cycle gets stolen, it can be tracked before it is sold on auctions sites such as eBay and the like.

A detailed itinerary for the event will be issued in the next 2 weeks

# Site Open Day – 14<sup>th</sup> March 2015



ISG will open their doors to the site and carry out supervised site tours as well as giving an overview of what has been going on behind their hoarding for the past 8 months.

Again this event is an opportunity for the local community of all ages to get involved and hopefully get a better understanding of the construction industry, the processes involved and the career opportunities that exist within the industry.

We intend to run this on the same day as the cycle event and again there will be a detailed itinerary issued in the next 2 weeks.

We look forward to seeing a good turnout for both events so please take the time out, come along and enjoy the events.





I live in Beckenham, Kent and I have been in the Construction industry for over 30 years now and in that time I have gained a lot of experience with various main contractors including Balfour Beatty, who I spent 14 years with.

I joined ISG 12 months ago and I have been on the American School project since works started on site.

#### **Interesting Facts**

We have worked 100,000 man hours on site since June 2014.

There have been no reportable accidents or incidents on site since we commenced our works.

There has been approximately 22,000 tonnes of earth removed from site.

Since works commenced on site there has been approximately 1500 vehicle movements to and from site.

In our last Considerate Constructor's audit we received an excellent score of 41 / 50.



Please feel free to call the number highlighted below if there are any issues you wish to discuss and we will endeavour to address these as quickly as possible.

## Spotlight on Derek Haran



My name is Derek Haran and I am the Senior Construction Manager and I am responsible for the management of all the activities on site.

Site Phone Number: 0207 7482664

Senior Project Manager Eamon Rafferty

Senior Construction Manager

Derek Haran

Assistant Construction
Manager
Marius Skrabulis